

MEMO



To **Carson City Airport Authority**
From **Brian Fitzgerald**
Date **March 8, 2017**

Subject Carson City Airport Authority Meeting for 3-15-2017

The following is a status summary of the projects in which ATKINS is involved:

1. North Apron Reconstruction AIP No. 3-32-0004-30

This project is still awaiting favorable weather conditions to place the coal tar emulsion to guard against fuel spills. Temperature requirements are still favoring mid-April for this work to be performed.

PAR Electric and NVEnergy have been working on final connections between the service and the apron lights. The old meter was removed by NVEnergy and a new meter pedestal was not part of the project. PAR Electric is working on a fix to get the meter installed and anticipate the connection to take place in two weeks.