

Airport Improvement Update

CARSON CITY AIRPORT – CARSON CITY, NEVADA

April 2023

ENGINEERING UPDATE

Project Updates:

Acquire Snow Removal Equipment:

- Ramp plow delivered
- Snow plow truck tentative delivery: September
- ACI will participate in acceptance of equipment

Aeronautical Survey for Nighttime Approach:

- FY22 project (Phase 2) design for offset PAPI & MALSF
 - Design near completion, plans and specs bid-ready by end of April
- FY23 project (Phase 3) construction for offset PAPI (& MALSF)
 - FAA grant announced
 - Plan to bid by end of May

Snow Removal Equipment Building:

- Pre-bid meeting held April 6
- Bid opening April 18
- Submitted Special Use Permit for City approval
- FY23 grant application submitted, BIL funding only

CARSON CITY AIRPORT

Date Updated: 4/13/2023

CURRENT PROJECT DASHBOARD

AIP Funded Projects

Project	ACI Task Order	Grant Number	Project Status	Preliminary Grant Application	NEPA Documentation	City Planning Status	Draft Task Order	IFE	Final Task Order	RON	Design Status	Bidding Status	Final Grant Application	Grant Status	Construction Status	Billing Status	Budget Status	Contractor	Notes
Construct SRE Bldg (Bid and Const)	E	3-32-0004-0XX-20X3	Rebid	Completed	Completed	SUP submitted for approval	Completed	Completed	Need signed Amendment	Completed	Completed	Rebidding	TBD after bidding	TBD	TBD	No Billing Issued Yet	TBD	TBD	FY2023 BIL funding available
Acquire SRE	F	3-32-0004-037-2021	Pending Delivery	Completed	Completed	N/A	Completed	N/A	Completed	Completed	Equipment Identified	Completed	Completed	Issued	N/A	Paid up to date	No Issues Anticipated	Henke Mfg	Ramp plow delivered; pending remaining equipment delivery
Install Approach Lighting (Phase 2 - Offset PAPI & MALSF Design)	H	3-32-0004-042-2022	Open	Completed	Completed	N/A	Completed	Completed	Completed	Completed	Near complete	N/A	Completed	Issued	N/A	Paid up to date	TBD	N/A	Design with Lean near completion
Install Approach Lighting (Phase 3 - Offset PAPI & MALSF Construction)	I	3-32-0004-0XX-2023	Bidding	Completed	Completed	N/A	In Progress	In Progress	In Progress	In Progress	Near complete	End of May	TBD after bidding	Announced	TBD	TBD	TBD	TBD	Grant announced, bidding by end of May

