

MEMO



To **Carson City Airport Authority**
From **Jim Clague**
Date **June 9, 2016**

Subject Carson City Airport Authority Meeting for 6-15-2016

The following is a status summary of the projects in which ATKINS is involved:

1. North Apron Reconstruction AIP No. 3-32-0004-30 (pending)

There has been no change in status of the grant application that was submitted to the FAA Phoenix Airports District Office on April 21st. It is currently being processed through FAA Headquarters in Washington D.C.

The following are the various costs associated with the project which were included in the grant application. The project costs include an approximate cost for airport administration, the not-to-exceed cost for construction management, the cost associated with performing the AGIS survey in 2012/2013, and the construction cost based on the lowest responsive bid.

CATEGORY	COST
Airport Administration (includes single audit)	\$20,245
Construction Management (Atkins)	\$297,500
AGIS Survey	\$74,903
Construction Cost (Granite Construction Co.)	\$2,352,352
TOTAL	\$2,745,000
FAA SHARE (93.75%)	\$2,573,438
SPONSOR'S SHARE (6.25%)	\$171,562