

To **Carson City Airport Authority**
From **Brian Fitzgerald**
Date **May 11, 2017**

Subject Carson City Airport Authority Meeting for May 17, 2017

The following is a status summary of the projects in which ATKINS is involved:

1. North Apron Reconstruction AIP No. 3-32-0004-30

This project is still awaiting favorable weather conditions to place the coal tar emulsion to guard against fuel spills. Temperature requirements are not favoring May for this work to be performed. The long term forecasts point to no earlier than the beginning of June at this point. We have been in contact with the North Apron tenants and will coordinate any work around their pending schedules. Since the work will be on the tie downs and the circles, the apron will be open for use, but restricted to the taxilane and hangars.

PAR Electric should be receiving the new power pedestal the week of the 29th and their intention is to install it as soon as possible.

2. Airport Master Plan Update AIP No. 3-32-0004-31 (Pending)

The FAA has reviewed the grant application and is waiting for instructions to release funding for this project. There is no concrete time frame for this to occur.