

To **Carson City Airport Authority**
From **Brian Fitzgerald**
Date **June 14, 2017**

Subject Carson City Airport Authority Meeting for June 21, 2017

The following is a status summary of the projects in which ATKINS is involved:

1. North Apron Reconstruction AIP No. 3-32-0004-30

The placement of the coal tar emulsion to guard against fuel spills was performed on May 24 thru May 26. The material was placed around the fuel facility, the parking circles, and along the front portions of the tie down areas. All striping that was covered was restriped as well.

PAR Electric installed the new pedestal and the Carson City Inspector signed off on it Tuesday the 13th. NVEnergy was notified and we are waiting for the power to be connected and the meter set in place. A functional test and inspection will be scheduled as soon as the lights are energized.

2. Airport Master Plan Update AIP No. 3-32-0004-31 (Pending)

The FAA has reviewed the grant application and is waiting for instructions to release funding for this project. The FAA has announced the grant, but there is no word when the award will take place.