



# ARMSTRONG

## Airport Improvement Update

### CARSON CITY AIRPORT – CARSON CITY, NEVADA

November 2022

#### ENGINEERING UPDATE

##### **Project Updates:**

##### **Acquire Snow Removal Equipment:**

- Ramp plow delivered
- Snow plow truck tentative delivery December-January
- ACI will participate in acceptance of equipment

##### **Aeronautical Survey for Nighttime Approach:**

- FY21 project (Phase 1) grant closeout pending confirmation
  - Pending approval from BLM to remove obstacle (tree); will not hold up grant closeout
- FY22 project (Phase 2) design for offset PAPI & MALSF, construction (Phase 3) on track to commence 2023
  - FAA grant received – design underway
- FY23 Project Initiation Letter granted by FAA.

##### **Snow Removal Equipment Building:**

- Design work is completed, requires re-bid
- FY23 Project Initiation Letter granted by FAA.

# CARSON CITY AIRPORT

Date Updated: 11/13/2022

## CURRENT PROJECT DASHBOARD

**AIP Funded Projects**

Project	ACI Task Order	Grant Number	Project Status	Preliminary Grant Application	NEPA Documentation	City Planning Status	Draft Task Order	IFE	Final Task Order	RON	Design Status	Bidding Status	Final Grant Application	Grant Status	Construction Status	Billing Status	Budget Status	Contractor	Notes
Construct SRE Bldg (Bid and Const)	E	3-32-0004-0XX-20XX	Rebid	Completed	Completed	SUP drafted	Completed	Completed	Completed	Completed	Completed	No Bids Received - Rebid TBD	TBD	TBD	TBD	No Billing Issued Yet	TBD	TBD	Potential for FY2023 grant if in FAA "go letter". Admin tasks (SUP) to continue towards completion.
Acquire SRE	F	3-32-0004-037-2021	Pending Delivery	Completed	Completed	N/A	Completed	N/A	Completed	Completed	Equipment Identified	Completed	Completed	Issued	N/A	Paid up to date	No Issues Anticipated	Henke Mfg	Ramp plow delivered; pending remaining equipment delivery
Install Approach Lighting (Phase 1 - Planning Study and Aeronautical Survey)	G	3-32-0004-038-2021	Closeout	Completed	Completed	N/A	Completed	Completed	Completed	Completed	Completed	N/A	Completed	Issued	N/A	Paid up to date	No Issues Anticipated	N/A	30% design complete; Pending confirmation of grant closeout
Install Approach Lighting (Phase 2 - Offset PAPI & MALS Design)	H	3-32-0004-042-2022	Open	Completed	Completed	N/A	Completed	Completed	Completed	Completed	In Progress	N/A	Completed	Issued	N/A	1st Invoice issued 10/31/22	TBD	N/A	Design (Lean) in progress

