

## Airport Improvement Update

### CARSON CITY AIRPORT – CARSON CITY, NEVADA

*June 2023*

#### ENGINEERING UPDATE

##### **Project Updates:**

##### **Acquire Snow Removal Equipment:**

- Ramp plow delivered
- Snow plow truck tentative delivery: September
- ACI will participate in acceptance of equipment

##### **Aeronautical Survey for Nighttime Approach:**

- FY23 project (Phase 3) construction for offset PAPI (& MALSF)
  - FAA grant application submission
  - Opened bids June 16
  - Apparent low bidder TBD

##### **Snow Removal Equipment Building:**

- Special Use Permit approved 5/31
- Bids received, low bidder is Houston Smith
- FAA to provide guidance on how to submit grant application(s) once PAPI project funding is decided; project will likely use both BIL funding and State apportionment

# CARSON CITY AIRPORT

## CURRENT PROJECT DASHBOARD

Date Updated: 6/15/2023

**AIP Funded Projects**

Project	ACI Task Order	Grant Number	Project Status	Preliminary Grant Application	NEPA Documentation	City Planning Status	Draft Task Order	IFE	Final Task Order	RON	Design Status	Bidding Status	Final Grant Application	Grant Status	Construction Status	Billing Status	Budget Status	Contractor	Notes
Construct SRE Bldg (Bid and Const)	E	3-32-0004-0XX-2023	Rebid	Completed	Completed	Approved	Completed	Completed	Completed	Completed	Completed	Completed	TBD	TBD	TBD	No Billing Issued Yet	TBD	Tentative low bidder selected	FY2023 BIL funding available, possible State apportionment
Acquire SRE	F	3-32-0004-037-2021	Pending Delivery	Completed	Completed	N/A	Completed	N/A	Completed	Completed	Equipment Identified	Completed	Completed	Issued	N/A	Paid up to date	No Issues Anticipated	Henke Mfg	Ramp plow delivered; pending remaining equipment delivery
Install Approach Lighting (Phase 2 - Offest PAPI & MALSF Design)	H	3-32-0004-042-2022	Open	Completed	Completed	N/A	Completed	Completed	Completed	Completed	Completed	N/A	Completed	Issued	N/A	Paid up to date	No Issues Anticipated	N/A	Design with Lean completed, preparing design and grant closeout
Install Approach Lighting (Phase 3 - Offest PAPI & MALSF Construction)	I	3-32-0004-0XX-2023	Bidding	Completed	Completed	N/A	In Progress	In Progress	In Progress	In Progress	Completed	In Progress	TBD after bidding	Announced	TBD	TBD	TBD	TBD	Grant annouced, open bids June 16

