

MEMO



To **Carson City Airport Authority**
From **Jim Clague**
Date **May 5, 2016**

Subject Carson City Airport Authority Meeting for 5-9-2016

The following is a status summary of the projects in which ATKINS is involved:

1. North Apron Reconstruction AIP No. 3-32-0004-30 (pending)

The grant application was submitted to the FAA Phoenix Airports District Office on April 21st and they are currently processing it through FAA Headquarters in Washington D.C.

Description of Construction Work

The proposed work includes the reconstruction of the existing pavement and constructing miscellaneous drainage improvements at the North Apron. The construction includes earthwork, pulverizing the existing pavement, providing approximately 37,870 square yards of a 10.5-inch soil-cement base course, approximately 3,460 square yards of a 6-inch soil-cement base course, approximately 38,610 square yards of 4-inches of asphalt concrete, 2,490 square yards of 10.5-inch PCC pavement, saw cut control joints, 24-inch concrete encased slotted drain pipe, new drainage inlets, new storm drain pipe, installation of tie-down anchors, pavement striping, installation of apron lighting, the replacement of the perimeter fence with 6-foot chain link fence having barbed wire extensions on top, and installation of barbed wire extensions on the existing fence.

Grant Application

The following are the various costs associated with the project which were included in the grant application. The project costs include an approximate cost for airport administration, the not-to-exceed cost for construction management, the cost associated with performing the AGIS survey in 2012/2013, and the construction cost based on the lowest responsive bid.

CATEGORY	COST
Airport Administration (includes single audit)	\$20,245
Construction Management (Atkins)	\$297,500
AGIS Survey	\$74,903
Construction Cost (Granite Construction Co.)	\$2,352,352
TOTAL	\$2,745,000
FAA SHARE (93.75%)	\$2,573,438
SPONSOR'S SHARE (6.25%)	\$171,562