

Airport Improvement Update

CARSON CITY AIRPORT – CARSON CITY, NEVADA

January 2024

ENGINEERING UPDATE

Project Updates:

Acquire Snow Removal Equipment:

- Snow plow truck tentative delivery Spring 2024
- ACI will participate in acceptance of equipment

Aeronautical Survey for Nighttime Approach/Offset PAPI Construction:

- Titan Electrical schedule/start date TBD, based on material lead time
- Submittal review with Lean Corp.

Snow Removal Equipment Building:

- Houston Smith working with City on building permit review and approval
 - Earthwork start TBD, likely before end of winter
- Submittal review with Paul Cavin Architects, subconsultants

